CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/SLP/W.No.11/CSR-10/463a/CEMENT/2017-18 Date: 14.10.2017

TEST REPORT ON CEMENT

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Cement
Sample Received on	:	12.10.2017
Period of Testing	:	12.10.2017 to 14.10.2017

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	29.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	175 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	470 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/SLP/W.No.11/CSR-10/463a/SAND-Gradation/2017-18 14.10.2017

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Fine Aggregates
Technical Reference	:	IS : 2386 (Part 1) - 1963 (RA-2011)
Sample Received On	:	12.10.2017
Date of Testing	:	14.10.2017

Total Wt. of Aggregates in gms = **1000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	92.60	90-100	90-100	90-100	95-100
2.36	71.00	60-95	75-100	85-100	95-100
1.18	48.20	30-70	55-90	75-100	90-100
600 Micron	23.60	15-34	35-59	60-79	80-100
300 Micron	11.80	5-20	8-30	12-40	15-50
150 Micron	4.80	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

VIDYARANI P.K.
Technical Manager

****

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/WMM/Gradation/2017-18 04.10.2017

TEST REPORT ON GRADATION OF WET MIX MACADAM

* Customer	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
* Name of Work	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
* Reference	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
Sample ID	:	Wet Mix Macadam
Technical Reference	:	IS 2386 (part-1)1963 (RA-2011)
Date of Testing	:	04.10.2017

Oven Dry Wt (gm): **5000**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits As per Morth Table 400-13
53	0	0	0	100	100
45	150	150	3.0	97.0	95-100
22.4	1450	1600	32.00	68.00	60-80
11.2	1230	2830	56.60	43.40	40-60
4.75	525	3355	67.10	32.90	25-40
2.36	520	3875	77.50	22.50	15-30
0.600	415	4290	85.80	14.20	8-22
0.075	545	4835	96.70	3.30	0-8

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross, 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/WMM/AIV/2017-18 04.10.2017

TEST REPORT ON IMPACT VALUE OF AGGREGATE

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Wet Mix Macadam
Technical Reference	:	IS : 2386(Part -4)-1963 (RA-2011)
Date of Testing	:	04.10.2017

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	379	388	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	82	88	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	297	300	
4	Aggregate Impact value = percent fines 100* (W2/W1)%	21.64	22.68	22.16

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/WMM/Shape.T/2017-18 04.10.2017

TEST REPORT ON FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Wet Mix Macadam
Technical Reference	:	IS 2386(Part 1) 1963 (RA 2011)
Date of Testing	:	04.10.2017

Sl.No.	Description	Result
1	Flakiness Index	11.60%
2	Elongation Index	13.08%
3	Combined Flakiness & Elongation Index	24.68%

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/SLP/W.No.11/BC/Bitumen/2017-18 25.10.2017

BITUMEN CONTENT AND GRADATION DETERMINATION OF BITUMINOUS CONCRETE

As per IS2386 and IRC:SP:11-1984

* Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
* Name of Work	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
* Reference	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
* Sample ID	Roads in Muniramaiah Colony at Ward No.11.
DATE OF TESTING	25.10.2017

BITUMEN CONTENT DETERMINATION

Description	Sample 1	Sample 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	470	469.5
3. Weight of Asphalt and Mineral matter Extracted, g	30	30.5
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g	-	-
6. Weight of Bitumen Extracted, g. (corrected)	30	30.5
7. Bitumen content in %	6.00	6.10
8. Average	6.05	

GRADATION AFTER EXTRACTION

TABLE - 1

SIEVE SIZE	Percent Passing, %		JOBMIX
mm	Sample 1	Sample 2	Gradation
19	100.00	100.00	100
13.2	88.14	85.63	79-100
9.5	80.36	78.26	70-88
4.75	61.47	60.14	53-71
2.36	45.63	46.85	42-58
1.18	38.25	39.52	34-48
0.6	27.41	30.17	26-38
0.3	22.41	22.65	18-28
0.15	14.26	15.46	12-20
0.075	7.60	5.63	4-10

*Information is furnished by the Customer/Representative.

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/BC/AIV/2017-18 25.10.2017

TEST REPORT ON IMPACT VALUE OF AGGREGATES

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Hot mix plant, Bangalore.
*** Type of Mix**	:	Bituminous Concrete
Technical Reference	:	IS: 2386 (Part- 4)-1963 (RA-2011)
Date of Testing	:	25.10.2017

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	385	396	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	80	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	305	310	
4	Aggregate Impact value = percent fines 100* (W2/W1) percent	20.78	21.72	**21.25**

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/BC/Shape.T/2017-18 25.10.2017

TEST REPORT ON FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
* Name of Work	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
* Reference	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
* Sample ID	:	Hot mix plant, Bangalore
Technical Reference	:	IS : 2386(Part -1)-1963 (RA-2011)
* Type of Mix	:	Bituminous Concrete
Date of Testing	:	25.10.2017

Sl.No.	Description	Result
1	Flakiness Index	12.35%
2	Elongation Index	13.29%
3	Combined Flakiness & Elongation Index	25.64%

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/BC/Stripping/2017-18 25.10.2017

TEST REPORT ON STRIPPING VALUEOF ROAD AGGREGATES (STATIC IMMERSION TEST)

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
Technical Reference	:	IS: 6241
*** Type of Mix**	:	Bituminous Concrete
Date of Testing	:	25.10.2017

Type of binder : 60/70
Percentage of binder used : 5.00% by wt.
Total weight of aggregate : 200 g
Total weight of binder : 10.00 g
Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.1	3.20	96.80
2	3.3		
3	3.2		

*Information is furnished by the Customer/Representative.

Comments:

→ Minimum allowable Aggregate retained coating for Bituminous Concrete is 95%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/BC/Sp_Wa/2017-18 25.10.2017

TEST REEPORT ON SPECIFIC GRAVITY AND WATER ABSORPTION

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of SSM drain providing covering slab at Kamath layout, in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Muniramaiah Colony Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/291/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Hot mix plant, Bangalore
Technical Reference	:	IS : 2386(Part -3)-1963 (RA-2011)
*** Type of Mix**	:	Bituminous Concrete
Date of Testing	:	25.10.2017

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	W_1 g	2005	2006	2007	
2	Weight of basket suspended in water	W_2 g	755	755	755	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s$ g	1239	1238	1252	
4	Weight of saturated surface dry aggregate in air	W_3 g	2009	2010	2008	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_S)$ g	770	772	756	
6	Weight of oven dried aggregate	W_4 g	1998	2000	2002	
7	Specific Gravity	$W_4/(W_3-W_S)$	2.595	2.591	2.648	2.611
8	Apparent Specific gravity	$W_4/(W_4-W_S)$	2.632	2.625	2.669	2.642
9	Water Absorption	$((W_3-W_4)*100)/W_4$	0.55%	0.50%	0.30%	0.45%

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Aggregate Water absorption value for Bituminous Concrete is 2.0%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-tech Consultants & Engineers

****

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.